

Ranka Raj venture , Thondebhavi site										
Date:11-5-2022										
SI no	Description	Location of work	Man power			Recived Materials			Machinery	
			Description	Labour/Nmr	Units	Description	Qty	Units	Description	Qty
1	Civil work (Hari krishna v)	Villa 31,32	Mason	18/4	Nos	Mataji paints and hardware	362	Nos	Jcb	1
		Villa 29,34	Male cooli	22/4	Nos	Hilltop ceramics	24	Nos		
		Curing	Female cooli	10/4	Nos	Sri satyanarayan agencies	100	Bags		
						Ramanjinappa small Boulders	1	Load		
2	Abhiram civil contractor	Villa 43	Mason	4/0	Nos					
			Male cooli	9/4	Nos					
			Female cooli	6/5	Nos					
3	Garden work	Watering	Male cooli	16/13	Nos		Cement Opening Stock			622
		Plantation	Female cooli	4/4	Nos		Cement Closing stock			590
4	Fabrication	Villa 36	Fitter	6/2	Nos					
			Helpers	8/2	Nos					
5	Ramesh Painter	Villa 31	Masons	3/3	Nos					
6	Firoz khan	Villa 33	Mason	0/0	Nos					
7	Trilochana Parida	Road work	Masons	0/0	Nos					
8	Carpenter	Villa 31	Masons	11/0	Nos					
9	Dileep tiles	Villa 31	Masons	0/0	Nos					
			Helper	0/0	Nos					
10	Wodden flooring	Villa 31	Masons	1/0	Nos					
			Helper	1/0	Nos					
11	Sandeep Carpenter	Security room	Masons	0/0	Nos					
			Helper	0/0	Nos					