

Ranka Raj venture , Thondebhavi site										
Date:11-06-2022										
	Description	Location of work	Man power			Recived Materials			Machinary	
			Description	Labour/Nmr	Units	Description	Qty	Units	Description	Qty
1	Civil work (Hari krishna v)	Villa 31,32	Mason	18/9	Nos				Jcb	1
		Villa 29,34	Male cooli	22/9	Nos					
		Curing	Female cooli	10/4	Nos					
2	Abhiram civil contractor	Villa 43	Mason	4/0	Nos					
			Male cooli	9/4	Nos					
			Female cooli	6/2\0	Nos					
3	Garden work	Cleaning	Male cooli	15/15	Nos		Cement Opening Stock			449
		Villa 34	Female cooli	3/3	Nos		Cement Closing stock			407
			Garden civil	4/4						
4	Fabrication	Villa 31	Fitter	2/2	Nos					
			Helpers	3/3	Nos					
5	Ramesh Painter	Villa 33	Masons	2/2	Nos					
6	Firoz khan	Villa 32	Mason	4/0	Nos					
			Helpers	0/0						
7	Carpenter	Villa 31	Masons	11/0	Nos					
8	Dileep tiles	Villa 31	Masons	2/0	Nos					
			Helper	2/0	Nos					
9	Trilochan parida	Villa 31	Fitter	1/0	Nos					
			Helper	1/0	Nos					
10	Moula carpentor	Villa 31	Fitter	0/0	Nos					
			Helper	0/0	Nos					
11	Style box	Villa 35 , 36	Fitter	3/0	Nos					
			Helper	0/0	Nos					